


# SoLID Collaboration Meeting

## Magnet Test & Detector Support



Whit Seay  
May 8, 2023

# Presentation Outline


---

Latest updates:

- 1) Cold test
- 2) Engineering and design support for FY23
- 3) Misc.

# Magnet – Cold Test Update

- Magnet assembly completed
- Cryogenic system assembled and commissioned
- Instrumentation and control system commissioned
- Energized the coil with 120 A.
- Data analysis in progress





# Magnet - Assembly



Build up of the magnet showing platform installation followed by CCR and service turret mounting





# Magnet - Assembly

October 2022 - four technicians assigned to CLEO cold test for 6 weeks to make a final push to complete magnet assembly



Service turret cleaning and N2 circuit mods

Service neck rebuild




Bottom of neck completed and service turret installed




# Magnet - Assembly

- Assembly completed in mid-December
- Vacuum space closed up and pump down started.
- Helium and nitrogen circuits pressure tested
- U-tubes stung Dec 15<sup>th</sup> connecting CLEO to the cryo plant (CTF)



# Magnet – Instrumentation and Control System


- I & C system commissioned
- Hot check out of sensors completed after magnet assembly completed
- HMI control panels and PLC code modified further from Hall C setup to better match control parameters set forth by Oxford Instruments
- Troubleshoot wiring and sensor issues as needed
- Connected data channels to JLAB EPICS system allowing communication with CTF control system and data archiving through MYA





# Magnet – Vacuum System

- Started pumping on vacuum space Dec 6<sup>th</sup>
- Progress was slow – expected since magnet was open to atm for several years and fire extinguisher residue in turret.
- Multiple pump and backfills with GN2 completed
- Leak check completed – potential small leak identified at base of service turret
- Vacuum putty added and showed improvement
- Continued to pump on space through holiday shutdown and CTF maintenance period (Jan 23)
- Turbo pump ran continuously during cool down and testing
- Ultimate vacuum level of  $1.8 \times 10^{-5}$  Torr via cryo-pumping at 4.5K





# Magnet – Cryo System

## CTF – Cryogenic Test Facility

**Warm Compressors**



**L280 Cold Box**



**M2200 Cold Box**



**Reciprocating Expander**



**Capacity:** 700W 4.5K OR > 7 g/s Liquefaction twin turbine (back up 750W 4.5K w/reciprocating expanders)  
800W 35K w/reciprocating expander

**Service:** Vertical Test Area, Cryomodule Test Cave, Injector Test Facility (in construction)

**Commission Date:** 1988 M2200  
2017 L280

**Service Duty:** 24/7/365 Continuous Unattended

**Operation Hours to Date:** >1,400 L280      **Main Compressors:** 3 x 400HP Compound 1<sup>st</sup>/2<sup>nd</sup> stage  
>225,000 M2200

**Cooling Water:** 600 gal/min    **Electric Power:** 0.8 MW, 480V    **LN2 Precooling:** 30 gal/hour

# Magnet – Cryo System

Due to the limited capacity of the 4K supply from CTF, testing operations amongst the test lab stakeholders had to be coordinated. SRF, UITF and VTA personnel were very accommodating and flexible when helping us find windows of opportunity for testing CLEO.

CLEO was cooled down to 80K without negatively affecting 4K testing operations throughout the test lab through the use of a heat exchanger cooling 300K He gas using 80K N<sub>2</sub>.

A huge THANK YOU to the JLAB cryogenics group for their support throughout the entire test.






# Magnet – Cold Test Cool Down

- Cryo transfer lines stung on Dec 15<sup>th</sup> in CTF cold box.
- A one day mini cool down was completed on Dec 16<sup>th</sup> to test cryo and controls systems using 80K N<sub>2</sub>.
- CTF had a scheduled maintenance down between Dec 21<sup>st</sup> and Jan 23<sup>rd</sup>.
- Full cool down started on Jan 24<sup>th</sup> using heat exchanger with 80K N<sub>2</sub> to cool GHe.
- Simultaneous cooled down of the N<sub>2</sub> shield started but with no heat exchanger on the N<sub>2</sub> circuit made it challenging to moderate temp.
- Dealt with multiple noisy signals or faulty sensors in the C&I system.
- ½” diameter 300K GHe copper supply line from CTF to CLEO and ¼” fitting on regulator in CTF greatly slowed the cooling rate. (1.8K/day)



Warm return valve icing up




# Magnet – Cold Test Cool Down

- CTF upgraded the regulator with ½” fittings and Physics Division installed a 7/8” diameter copper line between CTF and CLEO on Feb 21<sup>st</sup>.
- Cool down rate increased to 7.2K/day (vs 1.8K/day).
- Cool down from room temperature to 120K took 45 days. (@Cornell 8-10 days)
- The 4K He line was stung in CTF on March 10<sup>th</sup>.
- After transfer line was cooled, 4K gas was mixed with heat exchanger 300K supply on starting on March 12<sup>th</sup>.
- Possible thermal short noticed on N2 supply and return temp sensors in the neck on March 12<sup>th</sup> as they both started reading higher than shield avg temp. Suspected location where the two lines coil around each other in the top of the neck.
- Noisy temp sensors added to the difficulty of maintaining required temp deltas across the coil and N2 shield. (nuisance alarms)
- On March 16<sup>th</sup>, as the N2 shield reached 80K, an apparent thermal short developed between the N2 and LHe circuits. N2 temps decreased below LN2 saturation temps @ 1.1 atm and continued to drop into the low 20K range.
- Temperature fluctuations in one circuit corresponded to changes in the other circuit.
- These fluctuations continued for the remainder of the cold test.
- CLEO switched to cold return on March 16<sup>th</sup>.
- Heat excursions continued occasionally requiring switching to warm return to recover He liquid levels.
- Warm up was started on March 28<sup>th</sup>.






# Magnet – Cool Down Temperatures




# Magnet – Cool Down Temperatures





# Magnet – Low Current Test – Preliminary Data

- A low current test was conducted on March 21<sup>st</sup> up to 75A. Test was cut short due to another heat excursion.
- March 21<sup>st</sup> test indicated connectors for voltage taps wired incorrectly – corrected on March 24<sup>th</sup>.
- A 2<sup>nd</sup> low current test was conducted on March 24<sup>th</sup> while LHe temps were stable. The current for this tests was ramped up to 120A and was held for 30 mins.
- PSU output voltage was approx 1.15V during ramp up at 0.5A/s.
- No increase in coil voltages observed during ramp up or while at 120A for 30 mins.
- Coil believed to be superconducting with flat lined nature of temp curves during test.
- 5 Gauss boundary was monitored with the help of ES&H to ensure the field remained within limits at the established boundaries.
- A 3 axis Hall probe was installed in the bore of the magnet for each of the tests.




# Magnet – Low Current Test – Preliminary Data

Coil average temperature remained constant during low current test.

Test current of 120A.

Coil average temp read 7.8K – RhFe sensors likely need low end offset adjustment.



# Magnet – Low Current Test – Summary

---

- Low current test data in this presentation is considered preliminary.
- Data analysis continues on test data and temperature excursions.
- Focus on understanding likely thermal short and cause.
- Considering options for further investigation of thermal short and repair of vacuum leak.
- Test draft report created – work on it continues as quickly as time allows.
- Test report will be distributed to collaboration upon completion.
- Instrumentation and control system is functional but needs some improvement.
- Cryo system is able to cool the magnet. A secondary heat exchanger for N2 shield circuit advisable. Verification of JT valve seats and bullets required to investigate leak by on some valves.
- Implement “Lessons Learned” (too many to list here).



# Infrastructure – Engineering and Design Support

Physics Division has allocated personnel to support SoLID starting near the end of Summer (Aug – Sept?)

Designer - 100% for 3 to 4 months

Engineer – 50% for up to 6 months



After consulting with SoLID Collaboration work will focus on the following priorities:

1. Produce SoLID cad model matching latest magnet design from Jay Benesch.
2. Coordinate with the LGC group to update tank design, specifically focused on how the LGC interfaces mechanically with the greater SoLID assembly and accounting for all expected necessary attachments and cabling from the LGC and other components/detectors that require space in the vicinity of the LGC detector.
3. Coordinate with EC group to have a conceptual design to mount EC shower, pre-shower and SPD for both forward and large angles.
4. Coordinate with HGC, baffle, GEM and MRPC groups to have a conceptual design to mount them.

# Infrastructure – Engineering and Design Support



1. Produce SoLID cad model matching latest magnet design from Jay Benesch.
  - Match geometry of magnet steel
  - Add details of axial and radial support mechanisms
  - Add details required to assemble magnet. Mounting hardware, etc
  - Further the design concept for detector support rails inside magnet and endcap
  - Develop details for cable routing – access holes in steel, etc

Design work listed above will help prepare for priorities 2 thru 4.



# Infrastructure – Detector Support Structure



- Provide a universal mounting system that is utilized by each detector group.
- Use the same concept for internal magnet and endcap locations.
- Conceptual design uses off the shelf rails and bearings. Bearings will be integrated into individual detector design.





# Magnet – Endcap Motion Concept

- Decouples the nose and backplates from the half cylinders
- Provides additional access points for installing and servicing detectors
- Simplifies motion system and tracks mounted to the floor



# Questions/Comments?

[wseay@jlab.org](mailto:wseay@jlab.org)

# Extra Slides

